## Dave Loden Construction End of Day Checklist



 Today's goal is 100% complete
 Today's section is 100% water tight
 If necessary an appropriate and functional night seal is in place
 Completed roof is secured to the building
 Pipe details have been clamped and caulked
 All terminations are complete – T-bar, metal cap, cover strip
 All necessary terminations are caulked – T-bar, cover strip
 Entire day's work has been probed
 Everything found from probing has been patched
 All tools and equipment have been cleaned up – There are NO tools out
 All materials and equipment are wind secured very well
 Today's work area has been swept
 All garbage from roof and ground has been cleaned up
 Dump trailer has enough room for following days work
 Materials and tools are stored/stacked neatly both readily available and out of the way
 You have made a plan for the following day
 Any preparations for the following day have been made
Materials are ready
All necessary tools are ready and functional
Do you need anything from shop or hardware store?
Ladder is down and locked up